

DIVISION - NOIDA TRAFFIC CELL

Project work

Sl. No	Name of work	Cost (in Lakh)	Date of Start	Date of Completion		Progress		Remarks/ Present Status
				As per Bond	Expected	Physical (%)	Financial (in %)	
1	2	3	4	5	6	7	8	10
1	D/o City Bus Terminal, Sector-82 (Civil Plumbing & Electrical Conducting up to Basement Slab Only) Noida.	10944.32	01.01.2015	03.07.2016	30.11.2021	92%	87%	कार्य प्रगतिरत है।
2	C/o U-Turn between Shashi Kant Chowk and City Centre at Sector-32, Noida.	68.38	31.05.2021	30.11.2021	30.11.2021	-	-	कार्य स्थल पर डिमाकेशन की जा रही है।