

WORK CIRCLE-8, NOIDA

वर्ष 2020-21 में विभिन्न सैक्टरों में प्रगतिरत कार्यों का विवरण

क्र० सं०	कार्य का नाम	अनुबन्ध संख्या एवं तिथि	कार्य की अनुबन्धित लागत(रु० लाख में)	कार्य की अनुबन्धित प्रारम्भ तिथि	कार्य की समापन तिथि	वर्तमान स्थिति			टिप्पणी
						भौतिक प्रगति	वित्तीय प्रगति	वित्तीय प्रगति(लाख)	
1	M/o Village (Annual Maintenance of road Culvert & drain at different location in Village Gejha, Bhangel, Salarupur & DSC road) Noida	02/GM(K)/SM(WC-8)/20-21 Dt. 5.5.2020, M/s Dimaniya Builders	86.70	05.05.2020	04.05.2021	70.00%	50.00%		कार्य प्रगतिरत है।
2	Outer Development work(C/o Service Road form Shani Mandir Gejha to Silver City) Noida	08/GM(K)/SM(WC-8)/20-21M/s Shiv Shankar Electrical & Contractors	66.82	06.11.2020	03.02.2021	60.00%	0.00%		कार्य प्रगतिरत है।
3	M/o Road (Annual Maintenance of Road, Central Verge & Footpath in Work Circle-8 Area) Noida (Part-1)	40/GM/SM(W.C.-8)/20-21 Dt 20.07.2020M/s Amit Construction Co	63.62	20.07.2020	19.07.2021	85.00%	70.00%		कार्य प्रगतिरत है।
4	M/o Road (Annual Maintenance of Road, Central Verge & Footpath in Work Circle-8 Area) Noida (Part-2)	41/GM/SM(W.C.-8)/20-21 Dt 20.07.2020 M/s Megha Construction Company	63.62	20.07.2020	19.07.2021	61.00%	55.00%		कार्य प्रगतिरत है।
5	M/o Road (Annual Maintenance of Road, Central Verge & Footpath in Work Circle-8 Area) Noida (Part-3)	42/GM/SM(W.C.-8)/20-21 Dt 20.07.2020 M/s Ayushi Construction	63.62	20.07.2020	19.07.2021	88.00%	65.00%		कार्य प्रगतिरत है।
6	M/o Road (Annual Maintenance of Road, Central Verge & Footpath in Work Circle-8 Area) Noida (Part-4)	43/GM/SM(W.C.-8)/20-21 Dt 20.07.2020 M/s Daya Construction Company	63.62	20.07.2020	19.07.2021	92.00%	85.00%		कार्य प्रगतिरत है।
7	D/o Internal Road(Development of Commercial Plot in Sec-108) Noida	119/SM(W.C.-8)/20-21 Dt 20.07.2020 M/s MSL Contractor & Suppliers	40.97	07.09.2020	05.12.2020	50.00%	18.00%		सीवर लाईन के कारण कार्य बंद है।
8	M/o Drain (Annual Maintenance of Drain, Culvert, in W.C-8, area) Noida (Part-1)	138/GM/SM(WC-8)/2020-21 Dated 25.09.2020M/s Ritesh Accociates	63.65	25.09.2020	24.09.2021	78.00%	60.00%		कार्य प्रगतिरत है।
9	M/o Drain (Annual Maintenance of Drain, Culvert, in W.C-8, area) Noida (Part-2)	139/GM/SM(WC-8)/2020-21 Dated 25.09.2020 M/S Bala JI Associates	63.65	25.09.2020	24.09.2021	64.00%	50.00%		कार्य प्रगतिरत है।
10	M/o Drain (Annual Maintenance of Drain, Culvert, in W.C-8, area) Noida (Part-3)	140/GM/SM(WC-8)/2020-21 Dated 25.09.2020M/s Megha Construction Company,	63.65	25.09.2020	24.09.2021	30.00%	22.00%		कार्य प्रगतिरत है।
11	M/o Drain (Annual Maintenance of Drain, Culvert, in W.C-8, area) Noida (Part-4)	141/GM/SM(WC-8)/2020-21 Dated 25.09.2020M/s Deepak Builders,	63.65	25.09.2020	24.09.2021	72.00%	63.00%		कार्य प्रगतिरत है।
12	Internal Development work(P/F Interlocking Tiles on Katchi Patri & Covering of Drain in Express view Society Sec-93) Noida	207/GM/SM(WC-8)/2020-21 Dated 18.12.2020 Shiv Shankar Electricals & Contractors	115.51	18.12.2020	15.06.2021	100.00%	80.00%		कार्य पूर्ण हो चुका है।
13	D/o Outer Work(reconstruction of RCC Central Verge 45.00M Wide Road from Flyover Sec-93A to 93B crossing) Noida	209/GM/SM(WC-8)/2020-21 Dated 18.12.2020 M/S B.S Promoters	83.39	18.12.2020	15.06.2021	45.00%	40.00%		कार्य प्रगतिरत है।
14	D/o Outer Work(reconstruction of Central Verge & Footpath from City Park to Eldeco Sec-93A) Noida	185/GM/SM(WC-8)/2020-21 Dated 04.11.2020 M/s MSL Contractor & Suppliers	171.37	21.12.2020	18.06.2021	100.00%	80.00%		कार्य पूर्ण हो चुका है।

15	Strengthening of Road (resurfacing of Gejha Bhangel road form Badshahi Road to 3C Project) Noida	263/CGM/SM(WC-8)/2020-21 M/s Vinayak Vastu Vinayak	54.99	19.03.2021	16.06.2021	100.00%	45.00%		कार्य पूर्ण हो चुका है।
16	C/o Boundary wall (C/o Boundary wall in Vacant Plot in Sec-82) Noida	257/CGM/SM(WC-8)/2020-21 12.03.2021 M/s Saheb Husen	22.81	12.03.2021	09.06.2021	50.00%	0.00%		कार्य प्रगतिरत है।
17	M/o Road (P/I Interlocking Tiles Covering of Drain and M/o C.C. Rpad in HIG Flat Pocket A, B & C Sec-105) Noida	230/GM/SM(WC-8)/2020-21 M/s Bhati Marketing & Construction Company	51.18	27.01.2021	26.05.2021	95.00%	50.00%		कार्य प्रगतिरत है।
18	Strengthening of Road(P/L DBM & BC work on 45.00M wide road between Sec-143A, 143B & 144 & 24.00 M wide road in Sec-144) Noida	240/CGM/SM(WC-8)/2020-21 22.02.2021M/s MYC Infra Private Ltd.	292.42	22.02.2021	22.05.2021	95.00%	30.00%		कार्य प्रगतिरत है।
19	C/o Boundary wall (C/o Boundary wall of Green Belt in Sec-104) Noida	203/GM/SM(WC-8)/2020-21 Dated 14.12.2020 M/s Parth Construction	42.32	14.12.2020	13.03.2021	75.00%	45.00%		कार्य प्रगतिरत है।
20	D/o Internal Work (M/o Interlocking Tiles & C.C. Pavement of 24.00M Road around Central Park in Sec-105) noida	225/CGM/SM(WC-8)/2020-21 Dated 18.01.2021 M/s Shiv Ganga Contractors	11.79	18.01.2021	15.07.2021	100.00%	80.00%		कार्य पूर्ण हो चुका है।
21	Outer Development Work(C/o Service Road Central Verge & footpath of Road Between Sec-105 & 108 from CNG Pump to ATS Hemlet T-Point Sec-104) Noida	235/CGM/SM(WC-8)/2020-21 M/S JRD Infratech Pvt. Ltd.	189.52	08.02.2021	06.08.2021	45.00%	17.00%		कार्य प्रगतिरत है।
22	Resurfacing of Road(P/L DBM & DBC work on Internal Road in Sec-92) Noida	258/CGM/SM(WC-8)/2020-21 Dated 12.03.2021 M/s MSL Contractor & Suppliers	126.94	13.03.2021	09.07.2021	50.00%	30.00%		कार्य प्रगतिरत है।
23	D/o Internal Road(C.o Road in 5% Abadi Plot in vill-Gejha Sec-93) Noida	208/GM/SM(WC-8)/2020-21 Dated 18.12.2020 M/s K.P. Construction Co.	35.05	18.12.2020	17.03.2021	40.00%	35.00%		सीवर लाईन के कारण कार्य बंद है।
24	C/o 5.50 Km 6 Lane Elevated Road over Junction No. 10, 11 & 12 Near Barola & Bhangel and Sector-42, 48, 49, 47, 110 & 107 on DSC Road) Noida	20/GM(K)/SM(W.C.-8)/20-21 Dt 08.06.2020 M/s U.P.State Bridge corporation Ltd.	46832.00	08.06.2020	07.12.2022	42.00%	29.00%		कार्य प्रगतिरत है।
25	Outer Maintance work(P/F Concertina Coil & M/o Boundary wall Green Belt near Duplex Flat in Sec-108) Noida	01/SM(WC-8)/21-22 dt- 03.05.2021 M/s National Builders	9.99	03.05.2021	02.08.2021	70.00%	0.00%		कार्य प्रगतिरत है।
26	Outer Development(C/o Boundary wall Drain & Culvert around Exotica Fresco in Sec-137) Noida	01/CGM/SM(WC-8)/21-22 dt. 5.4.2021 M/s Rudra Engineers & Builders	53.50	05.04.2021	02.08.2021	15.00%	0.00%		कार्य प्रगतिरत है।
27	M/o Drain (M/o Drain from Shani Mandir Gejha to Silver City Sector-93) Noida	03/CGM/SM(WC-8)/2021-22 Dated 07.04.2021 M/s Ansh Contractor	28.68	07.04.2021	04.08.2021	35.00%	0.00%		कार्य प्रगतिरत है।
28	M/o Road (M/o Road & Drain in SK-1 & SK-2, Sector-93) Noida	05/CGM/SM(WC-8)/2021-22 M/s Parth Construction Co.	119.80	11.6.2021	8.10.2021	10.00%	0.00%		कार्य प्रगतिरत है।
29	C/o Convient Shopping Center at D-250C/1, Sec-105, Noida	06/CGM/SM(WC-8)/2021-22 Dt.15.04.2021 M/s Iqbal Construction Company	165.89	15.04.2021	09.01.2022	35.00%	27.00%		कार्य प्रगतिरत है।
30	Outer Development work(Construction of Wetland/Park in Sector-91)Noida	02/CGM/SM(W.C.-8)/21-22 Dt M/s Shubham Hydrotech Engineers Pvt. Ltd.	472.00	05.04.2021	04.04.2022	22.00%	0.00%		कार्य प्रगतिरत है।
		Total	49582.72						

कार्यों की कुल संख्या-30

कार्यों की कुल अनुबंधित लागत-49582.72 लाख

कार्यालय वरिष्ठ प्रबन्धक, वर्क सर्किल-8

वर्ष 2020-21 में विभिन्न ग्रामों में प्रगतिरत कार्यों का विवरण

क्र० सं०	कार्य का नाम	अनुबन्ध संख्या एवं तिथि	कार्य की अनुबन्धित लागत(रु० लाख में)	कार्य की अनुबन्धित प्रारम्भ तिथि	कार्य की समापन तिथि	वर्तमान स्थिति			टिप्पणी
						भौतिक प्रगति	वित्तीय प्रगति	वित्तीय प्रगति(लाख)	
1	M/o Village(repair of Drain & Road in Kunda Colony in Village Bhangel) Noida	204/GM/SM(W.C.-8)/E.T./2020-21 dt. 14-12-2020 M/s Anil Construction Co.	57.41	14.12.2020	13.03.2021	0.00%	0.00%		जल विभाग द्वारा सीवर लाईन डालने का कार्य कराया जा रहा है। सीवर लाईन का कार्य पूर्ण होने के उपरान्त सिविल कार्य प्रारम्भ करा दिया जायेगा।
		Total	57.41						

कुल ग्रामों की संख्या, जिनमें कार्य प्रगतिरत है-1

कार्यों की कुल संख्या-1

कार्यों की कुल अनुबन्धित लागत-57.41 लाख