

DIVISION - NOIDA TRAFFIC CELL

PROJECT WORK

Sl. No	Name of work	Cost (in Lakh)	Date of Start	Date of Completion		Progress		Remarks/ Present Status
				As per Bond	Expected	Physical (%)	Financial (in %)	
1	2	3	4	5	6	7	8	10
1	Traffic Management Plan for NH-24 to Crossing of Sector-51,52,71,72 Road, Noida. (C.B No. -08/DGM/SM(NTC)/2021-22) M/s Green Innovations	163.43	20.09.2021	18.03.2022	30-06-2022	60%	32%	Work in Progress. 60% Work Completed.
2	Traffic Management Plan for I.O.C New Ashok Nagar to Chhelera Village, Noida. (C.B No. - 07/DGM/SM(NTC)/2021-22) M/s. S.K Construction Co.	201.23	20.09.2021	18.03.2022	18-06-2022	60%	18%	Work in Progress. 60% Work Completed.
3	Traffic Management Plan for MP-1 Road DND to Sector-56 T-Point, Noida. (C.B No. - 09/DGM/SM(NTC)/2021-22) M/s. Reliable Associates Engineers and Contractors	532.01	04-10-2021	30-06-2022	30-06-2022	30%	13%	Work in Progress. 30% Work Completed.
4	Noida Traffic Cell (Supply of Innova Toyota car, crane hydra crane and ambulance on hire basis at Noida- Gr. Noida Expressway to the help of Traffic Police in view of Traffic and Public Security) Noida. (C.B No. - 31/DGM/SM(NTC)/2020-21) M/s Paramjeet Tourist Co.	56.66	25-03-2021	24-03-2022	24-06-2022	85%	85%	Work in Progress. 85% Work Completed.
5	P/L Thermoplastic Paint on Edgeline, Broken Line, Zebra Strips, Stop Line on 45.00M Wide Road From Plastic Charkha Sector-94 to Sector-168 Parallel of Noida Expressway) Noida. (C.B No. - 10/DGM/SM(NTC)/2021-22) M/s Sethi Construction	42.70	18-10-2021	15-04-2022	30-05-2022	95%	0%	Work in Progress. 95% Work Completed.
6	Annual P/L Thermoplastic paint on Speed breaker, Zebra & P/F Road Safety items on different location in WC-7,8,9, Noida. (C.B No. - 11/DGM/SM(NTC)/2021-22) M/s Sethi Construction	46.66	18-10-2021	17-10-2022	17-10-2022	55%	0%	Work in Progress. 55% Work Completed.

7	Annual P/L Thermoplastic Paint on Speed Breaker & Zebra on Different Location in W.C.-4, 5, 6, Noida. (C.B NO - 15/DGM/SM(NTC)/2021-22) M/s Sethi Construction	50.21	10.12.2021	09.12.2022	09-12-2022	40%	0%	Work in Progress. 40% Work Completed.
8	P/L Thermoplastic paint on differenent location of Zebra strips in WC-1,2 & 3 area, Noida. (C.B No. - 20/DGM/SM(NTC)/2021-22) M/s Sunita Contractor	81.44	07-01-2022	06-01-2024	06-01-2024	20%	0%	Work in Progress. 20% Work Completed.
9	P/L Thermoplastic paint on MP-3 Road Yamuna Bridge to Sector-71,72 & 51,52 X-ing, Noida. (C.B No. - /DGM/SM(NTC)/2021-22) M/s Milestone Corporation	27.65	14-12-2021	13-03-2022	-	0%	0%	बी०सी० कार्य न होने के कारण कार्य बाधित है।
10	P/L Thermoplastic pain on MP-2 Road Sector-16A Flyover to D.S Road, Noida. (C.B No. - /DGM/SM(NTC)/2021-22) M/s Milestone Corporation	39.66	07-01-2022	06-04-2022	-	0%	0%	बी०सी० कार्य न होने के कारण कार्य बाधित है।
11	C/O Model Road on MP-3 Road, Golf Course to Logix Mall Noida. (C.B NO - 19/DGM/SM(NTC)/2021-22) M/s Shakuntlam Builtech	101.48	07-01-2022	20-02-2022	30-05-2022	35%	19%	Work in Progress. 35% Work Completed.
12	Improvement of 10 Nos. of Junctions Pedestrian X-Ing Noida (C.B No.- 20/DGM/SM(NTC)/2021-22) M/s Creative Layers Construction	34.75	07-01-2022	06-02-2022	15-05-2022	80%	0%	Work in Progress. 80% Work Completed.
13	C/o U-Turn between Shashi Kant Chowk and City Centre at Sector-32, Noida. M/s K & K Contractor	68.38	31.05.2021	30.11.2021	20-05-2022	65%	0%	Work in Progress. 65% Work Completed.