

SR. MANAGER E&M-III
Progress of work

Dt. 01-11-2019

Sl.	Name of work	C.B. No.	Depart.	Contractor's Name	Estimated Cost (Rs. In Lacs)	C.B. Amount (Rs. In Lacs)	Date of Start	Date of Completion	Expected date of Comp.	Physical (%)	Financial (Rs. In Lacs)	Remark
1	Providing 33KV Feeder line from 220 KV Sub-station sector-148 to 33/11 KV Sub-station sector-153, Noida	88/DGM(E&M)/SM, E&M-III /2018-19	E&M-III	Raj Electricals	201.51	171.13	03/08/2019	03/07/2020	03/07/2020	70%	100.26	Work in progress
2	Providing Façade Lighting Arrangement for Noida Entry Gate Sector-14A, Administrative Building Sector-6, Underpass Sector-18 & on MP-2 Road Crossing Sector-	36/GM/Sr. Sr. M., E&M-III/2019-20	E&M-III	Himalaya Generator, D-248, Sector-10 Noida	299.61	244.88	17/10/2019	25/12/2019	25/12/2019	50%	Nil	Work in progress
3	Providing 33KV Feeder line from 220 KV Sub-station sector-148 to 33/11 KV Sub-station sector-108(Old), Noida	27/DGM(E&M)/SM, E&M-III /2019-20	E&M-III	S.T. Electricals P. Ltd.	1133.45	931.89	09/03/2019	09/01/2020	09/01/2020	10%	Nil	Work in progress (Excavation for Pipe laying work in progress)
				Total	1634.57	1347.90						

Manager (S)
E&M-III

Sr. Manager
E&M-III