

Senior Manager (E&M)-IV

Progress of work related to UPPCL

Dt. 01-11-2019

Sl.	Name of work	C.B. No.	Depart. (E&M)	Contractor's Name	Estimate Amount	C.B. Amount (Rs. In Lacs)	Date of Start	Date of Completion	Expected date of Comp.	Physical (%)	Financial (Rs. In Lacs)	Remark
1	Construction of 33 KV feeder line from 400 KV Sub-Station Sector 148 to 33/11 KV Sub-Station Sector-142, Noida	02/DGM/SM(E&M)-IV/19-20	IV	M/s Parkash and Co.	656.79	566.77	22.04.19	18.10.19	15.11.19	72%	277.67	कार्य प्रगतिरत है
2	Construction of 33 KV feeder line from 400 KV Sub-Station Sector 148 to 33/11 KV Sub-Station Sector-137, Noida	01/DGM/SM(E&M)-IV/19-20	IV	M/s Parkash and Co.	763.7	659.02	22.04.19	18.10.19	15.11.19	60%	250.81	कार्य प्रगतिरत है
				Total=	1420.49	1225.79						

MANAGER (E&M)-IV

Senior MANAGER (E&M)- IV