

Office of the Senior Manager Jal Div-1 Sector-5, Noida
Completed Work Above Rs. 50,00 Lac (as on 30.06.21)

S No	Work Code	Manual File No	Work Name	Account Code No	Contractor Name & Address	Estimated Cost (Rs in lac)	Bond Amount (Rs in lac)	Dae of Start	Date of Completion	Physical Progress (In %)	Financial Progress (in %)	Payment till end of month Jun 21 (Rs in lac)	Balance Cost (Rs in lac)	Approved Budget 20-21 (Rs in lac)	Remark	Manager/A M/JI: Name	Date	Area Type (Vill/ Sector)	Type of cost	Department	Division
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	360200300600	22/DGM (Jal)/AO/Sr M Jal I/19-20 dt	M/o sewerage (S/o sewer jetting cum suction machine of 8000 Ltr capacity and 3000 ltr capacity in Jal Div sector-5) Noida Job No-474/17-18 Jal-4	111036600010	M.s MK Tech Industries 1262, Baba Nagar, Meerut Road, Gzb (UP)	NA	59.69	18.07.19	17.10.19	100%	100%	59.69	0.00	200.00	Work completed	Sh AK Anand/ Sh Anil Kr Verma	30.06.21	Sector	Above Rs 50.00 lac	Jal	1
2	36020050080	26/CE (Jal)/AO/PE Jal-I/16-17	C/o Sewerage Pumping Station at Sector-69, Transport Nagar, Noida, Job No- 221/CME(Jal)/AO/PE Jal-I/14-15 (ET)	111036500010	M/s Jaishree Buildcon Pvt Ltd. 3A/84A, Aakash Plaza Sector-5 Rajender Nagar Distt. Ghaziabad (UP)	NA	418.53	11.05.16	25.12.19	100%	10%	45.29	373.24	200.00	Work completed	Sh AK Anand/ Sh Vinay Kumar	30.06.21	Sector	Above Rs 100 lac	Jal	1
3	360200203300	165/CE (Jal) AO/ PE Jal-I/17-18	D/o sector- 78 (Running operation for two year for TW in sector-78) Noida Job No- 384/16-17 (ET)	111036200010	M/s Yash Construction Co.Vill- Deri Machha PO-Dhoom	NA	60.09	14.02.18	13.02.20	100%	100%	60.09	0.00	100.00	Work completed.	Sh AK Anand/ Sh Anil Kr Verma	30.06.21	Sector	Above Rs 50 lac	Jal	1
4	360701300400	101/DGM (Jal)/AO/Sr.M Jal I/18-19	Village Development (Replacement of old choked & damaged water & sewer line in village- Mamura) Noida Job No- 09/18-19(ET)	222036114010	M/s Kansal & Co. D-22 Sector-39 Noida	NA	145.13	17.10.18	16.12.19	100%	68.92%	100.02	45.11	550.00	Work completed.	Sh Nathu Singh/ Sh Vinay Kumar	30.06.21	Village	Above Rs 100 lac	Jal	1
5	360200203100	209/DGM (Jal)/AO/Sr.M Jal I/18-19	C/o Sewerage Pumping Station at Sector-115 (Errection of pumping plant) Noida Job No-437/16-17(ET)	111036200010	M/s Naresh Singhal & Co B-60 Sector-31 Noida	NA	64.64	18.02.19	20.01.20	100%	100%	64.58	0.06	50.00	Work completed.	Sh AK Anand/ Sh Anil Kr Verma	30.06.21	Sector	Above Rs 50 lac	Jal	1
6	360701400400	12/GM (S)/AO/Sr.M Jal I/18-19	M/o sewerage (P/L water & sewer line in sector-78, Balance work) Noida Job No-45/18-19(ET)	222036115010	M/s Kansal & Co. D-22 Sector-39 Noida	NA	75.11	15.11.18	25.12.19	100%	71.26%	53.52	21.59	500.00	Work completed.	Sh AK Anand/ Sh Anil Kr Verma	30.06.21	Sector	Above Rs 50 lac	Jal	1
7	360200300900	27/GM(S)/AO/Sr.M Jal-IV/18-19	External P/L sewer line for sector- 161,162 & 163 Noida	111036600010	M/s Anuj Enterprises Nehru Nagar, Ghaziabad	NA	438.40	19.11.18	18.11.20	100%	35%	125.15	313.25	50.00	Work completed.	Sh Nathu Singh/ Sh Dayanand Upadhyay	30.06.21	Sector	Above Rs 100 lac	Jal	1

S No	Work Code	Manual File No	Work Name	Account Code No	Contractor Name & Address	Estimated Cost (Rs in lac)	Bond Amount (Rs in lac)	Due of Start	Date of Completion	Physical Progress (In %)	Financial Progress (in %)	Payment till end of month Jun 21 (Rs in lac)	Balance Cost (Rs in lac)	Approved Budget 20-21 (Rs in lac)	Remark	Manager/A M/JE Name	Date	Area Type (Vill/ Sector)	Type of cost	Department	Division
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
8	360200300500	87/DGM (Jal) Sr.M. Jal L19-20	Strengthening of water supply (Re-boring of TW No 7 15, 5/12 & 2/8 in Sector-8 to 12) Noida Job No- 37-19-20	111036600010	M/s Apex Const. Co. A-9A HIG. Sector-99 Noida (UP)	NA	76.17	10.12.19	09.04.20	100%	0%	0.00	76.17	200.00	Work completed	Sh Nathu Singh/ Sh Amr Kumar	30.06.21	Sector	Above Rs 50 lac	Jal	1
9	360200300500	88/DGM (Jal) Sr.M. Jal L19-20	Strengthening of water supply (Re-boring of TW No- 1/110, 4/110 & 1/GH in Sector-110) Noida Job No- 38/19-20	111036600010	M/s Kansal & Co. D-22 Sector-39 Noida	NA	76.63	12.12.19	11.06.20	100%	90%	63.47	13.16	200.00	Work completed.	Sh Nathu Singh/ Sh Amr Kumar	30.06.21	Sector	Above Rs 50 lac	Jal	1
10	360200203400	129/DGM (Jal) Sr.M. Jal L19-20	Water supply scheme for sector-74 (P/L distribution supply line) Noida Job No- 125/18-19	111036600010	M/s DS Const. Co. H No- 50D, Block D-4 Sector-82 Noida (UP)	NA	62.04	23.01.20	22.04.20	100%	0%	0.00	62.04	500.00	Work completed.	Sh AK Anand/ Sh Anil Kr Verma	30.06.21	Sector	Above Rs 50 lac	Jal	1
11	360200300500	02/DGM (Jal) Sr.M. Jal L20-21 dt. 11.05.20	Strengthening of water supply (Shifting of raising main line of RW No-9 in front of Wisozon) Noida Job No- 123/18-19 Jal-4	111036600010	M/s AS Enterprises GF-5 Kanha Apartment R-3/11 Raj Nagar Ghaziabad (UP)	NA	66.11	11.05.20	10.11.20 time extn. 15.02.21	100%	80%	45.92	20.19	200.00	Work completed.	Sh Nathu Singh/Sh Amr Kumar	30.06.21	Sector	Above Rs 50 lac	Jal	1
12	360200300600	58/DGM (Jal) Sr.M. Jal L20-21 dt. 24.07.20	Strengthening of sewerage (Relaying of 400mm dia rising main line of SPS-2/5) Noida Job No- 66/18-19- Jal-4	111036600010	M/s AS Enterprises GF-5 Kanha Apartment R-3/11 Raj Nagar Ghaziabad (UP)	NA	67.75	24.07.20	23.01.21	100%	100%	67.57	0.18	200.00	Work completed.	Sh Nat hu Singh/Sh Charan Singh	30.06.21	Sector	Above Rs 50 lac	Jal	1
13	360200300600	100/DGM (Jal) Sr.M. Jal L20-21 dt. 14.09.20	Village development (replacement of old choked & damaged water & sewer line at different location of village- Mansura) Noida Job No- 22/19-20	111036600010	M/s Prakash & Co. A-58 Sector-19 Noida	NA	65.90	14.09.20	13.03.21	100%	98%	64.81	1.09	550.00	Work completed.	Sh Nathu Singh/Sh Vinay Kumar	30.06.21	Village	Above Rs 50 lac	Jal	1
14	360200300600	103/DGM (Jal) Sr.M. Jal L20-21 dt. 16.09.20	Strengthening of sewerage (S/o sewer jetting cum suction machine in Jal Drv-1) Noida Job No-43/18-19	111036600010	M/s MK Tech Industries 1262, Baba Nagar, Meerut Road, Gzb (UP)	NA	93.30	16.09.20	15.03.21	100%	100%	93.29	0.01	200.00	Work completed.	Sh AK Anand Sh Anil Kr Verma	30.06.21	Sector	Above Rs 50 lac	Jal	1

S No	Work Code	Manual File No	Work Name	Account Code No	Contractor Name & Address	Estimated Cost (Rs in lac)	Bond Amount (Rs in lac)	Dae of Start	Date of Completion	Physical Progress (In %)	Financial Progress (in %)	Payment till end of month Jun 21 (Rs in lac)	Balance Cost (Rs in lac)	Approved Budget 20-21 (Rs in lac)	Remark	Manager/A M/JE Name	Date	Area Type (Vill/ Sector)	Type of cost	Department	Division
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
15	360200300100	109 DG M(Jal) AO Sr M Jal 120-21 dt 18.09.20	Water & sewer work in sector- 151 (P1 sewer line along 24M wide road for newly developed industrial plot in sector-151) Noida Job No- 09.20-21	111036600010	M/s Pushpanjali Construction 112, SFS-21, D Block Vikaspuri New Delhi	NA	68.68	18.09.20	17.03.21	100%	95%	62.71	5.97	50.00	Work completed	Sh AK Anand/ Sh Vinay Kumar	30.06.21	Sector	Above Rs 50 lac	Jal	1
16	360200203300	110 DG M(Jal) AO Sr M Jal 120-21 dt 18.09.20	Development of sector- 78 (SF pumping plant at UGR-78) Noida Job No- 54/19-20	111036600010	M/s Sweta Electricals Village-Chaura (Raghunathpur) Sector-22, Noida (UP)	NA	55.32	18.09.20	17.03.21	100%	100%	55.28	0.04	100.00	Work completed.	Sh AK Anand/Sh Anil Kr Verma	30.06.21	Sector	Above Rs 50 lac	Jal	1
17	360200300500	187 DG M(Jal) AO Sr.M Jal 120-21 dt 24.12.20	Strengthening of Water Supply (Reboring of TW No- 1/4, 1/5 & 4A/1 m Sector-1 to 7) Noida Job No- 15/20-21	111036600010	M/s Alok Kumar Jain C-80 Sector - 53, Noida (UP)	NA	54.72	24.12.20	23.06.21	100%	99%	53.29	1.43	200.00	Work completed.	Sh Nathu Singh/Sh Charan Singh	30.06.21	Sector	Above Rs 50 lac	Jal	1


JE


Asstt. Manager


Manager (N)


Manager (A)


Sr. Manager Jal-1 Noida