

**OFFICE OF THE SENIOR MANAGER GANGAJAL DIVISION SECTOR-5,NOIDA**

**Running Work Above Rs.50.00 Lac (As on 30.06.2021)**

Sr. No.	Work Code	Nannual File No.	Work Name	Account Code	Contractor Name & Address	Estim ated Cost (Rs. In Lac)	Bond Amount (Rs. In Lac)	Date of Start	Date of Completion	Physical Progress (in %)	Financial Progress (in %)	Payment till end of month June 21( Rs. In Lac)	Balanc e Cost (Rs. In Lac)	Approved Budget 20-21 & 21-22 (Rs.in Lac)	Remark	MANAGE R/AM/JE Name	Date	Area Type (Vill/Se ctor)	Type of cost	Dep artment	Divisi on
1	380701400100	208/AO/DGM(Jal)/SM(G.Jal)/2020-21 M/s Anuj enterprises	Strengthening of G.Jal (Providing & Laying 350 mm dia D.I. G.Jal line from Area UGR A-7 Sector-137 to Jal Division UGR Sector-105)Noida	222038115010	M/s Anuj enterprises II-B,79,Nehru Nagar,Ghaziabad,(U,P.)	NA	283.25	02.02.2021	01.08.2021	50%	32.94%	93.30	189.95	225.00 1000.00	Work in Progress	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal
2	380701400100	03/AO/GM(Jal)/SM(G.Jal)/2021-22 M/s Premier Construction & Co.	Strengthening of G.Jal (Providing and laying 400 mm dia D.I. line from 80 cusec Gangajal existing line near Hyde Park Sec-78 to JAL Division UGR Sector-78)Noida	222038115010	M/s Premier Construction & Co. B-1/83,Arawali Apartments,Se ctor-34,Noida (U.P.)	NA	65.00	07.05.2021	06.09.2021	-	-	-	65.00	225.00 1000.00	सविदाकार द्वारा डीआईओ पाइप हेतु आर्डर किया गया है।	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal
3	380701400100	05/AO/GM(Jal)/SM(G.Jal)/2021-22 M/s Naresh Singhal and Co.	Strengthening of G.Jal (Providing & Laying 400 mm dia & 200 mm dia D.I. G.Jal line from Area G.Jal UGR (A-6) Sector-72 to Jal Division UGR/OHT Sector-70 & 71)Noida	222038115010	M/s Naresh Singhal and Co. B-602,Sector-34,Noida (U.P.)	NA	82.44	11.06.2021	10.10.2021	-	-	-	82.44	225.00 1000.00	सविदाकार द्वारा डीआईओ पाइप हेतु आर्डर किया गया है।	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal

4	380701401300	68/AO/DGM(Jal)/SM(G.Jal)/2020-21 M/s B & G Services	Gangajal Line Network (Two Year repairing of line of Gangajal Network from Master to Area UGR & Area to Zonal UGR) Noida	222038115010	M/s B & G Services Shop No. -7, Mukhiya Market,Sector-35,Noida(U.P.)	NA	95.91	30.07.2020	29.07.2022	45%	5.91%	5.67	90.24	75.00 100.00	Work in Progress	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal
5	380701400100	71/AO/DGM(Jal)/SM(G.Jal)/2020-21 M/s Pundrikaksh Developers Pvt.Ltd.	Strengthening of Gangajal (Two Year repairing of GRP Water line network of Noida Area) Noida	222038115010	M/s Pundrikaksh Developers Pvt.Ltd. A-5, Aakriti, Apartment,37 Salek Chand colony new Gandhi nagar Ghaziabad(U.P.)	NA	100.39	17.08.2020	16.08.2022	70%	60.57%	60.81	39.58	225.00 1000.00	Work in Progress	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal
6	380701300400	107/AO/DGM(Jal)/SM(G.Jal)/2020-21 M/s Yash Construction Co.	M/o Gangajal Labour Operation (Two Year Running Operation of 20 Cusec Gangajal UGR 65,62,47,35,51 and 83) Noida	222038114010	M/s Yash Construction Co. Vill- Derimachha Dhoom Manikpur,Gautam Budh Nagar	NA	110.78	17.09.2020	16.09.2022	38%	34.64%	38.37	72.41	350.00 500.00	Work in Progress	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal

7	380701400100	192/AO/DGM(Jal)/SM(G.Jal)/2020-21 M/s Vivek Construction Company	Strengthening of Gangajal ( Shifting of 500 mm dia Gangajal line from T- Point Sector-72 to OHT Sector-122 due to extension of Metro Corridor to Greater Noida)Noida	222038115010	M/s Vivek Construction Company C-53,Shiv Nagar Colony,First Floor,Village-Salarpur,Noida ,G.B. Nagar(U.P.)	NA	120.95	04.01.2021	03.07.2021	30%	24.89%	30.11	90.84	225.00 1000.00	Work in Progress	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal
8	380701300400	200/AO/DGM(Jal)/SM(G.Jal)/2020-21 M/s Sanjay Electricals	M/O Gangajal Labour Operation ( Two year running operation of Zonal UGR in Sector-12, 19,15A,58,36,51 ,50A ,50B,50C & 55) Noida	222038114010	M/s Sanjay Electricals H-29,Sector-11, Noida (U.P.)	NA	81.23	21.01.2021	20.01.2023	21%	18.75%	15.23	66.00	350.00 500.00	Work in Progress	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal
9	380701400400	217/AO/DGM(Jal)/SM(G.Jal)/2020-21 M/s Awana Builders and Contractors	M/O W/S Gangajal( Annual Cleaning of Master UGR-65 & Area UGR-62,35,51,47 & 83) Noida	222038115010	M/s Awana Builders and Contractors B-68,Sector -5 Noida	NA	50.97	12.02.2021	11.02.2022	50%	48.18%	24.56	26.41	37.00 100.00	Work in Progress	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal
10	380701300400	06/AO/GM(Jal)/SM(G.Jal)/2021-22 M/s H.P. Builders Pvt. Ltd.	M/O Gangajal ( Annual Maintenance of motors, starter,LT panel, cable, transformer & other Misc. electrical & machanical work at different Gangajal UGR's) Noida	222038114010	M/s H.P. Builders Pvt. Ltd. A-121,Lohiya Nagar ,Ghaziabad-2011001(U.P.)	NA	247.66	14.06.2021	13.06.2022	4%	..	..	247.66	350.00 500.00	Work in Progress	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal

**OFFICE OF THE SENIOR MANAGER GANGAJAL DIVISION SECTOR-5,NOIDA**

**Complete Work Above Rs.50.00 Lac (As on 30.06.2021)**

Sr. No.	Work Code	Nannual File No.	Work Name	Account Code	Contractor Name & Address	Estimated Cost (Rs. In Lac)	Bond Amount (Rs. In Lac)	Date of Start	Date of Completion	Physical Progress (in %)	Financial Progress (in %)	Payment till end of month June 21( Rs. In Lac)	Balance Cost (Rs. In Lac)	Approved Budget 20-21 & 21-22 (Rs.in Lac)	Remark	MANAGER/AM/JE Name	Date	Area Type (Vill/Sector)	Type of cost	Department	Division
1	380701300400	198/AO/CE(Jal)/PE(G.Jal)/17-18 M/s Sanjay Electricals	M/o Gangajal Labour Operation (Two Year Running Operation of 20 Cusec Gangajal UGR 65,62,47,35,51 and 83) Noida	222038114010	M/s Sanjay Electricals A-2 Acharya nicketan, Mayur Vihar ,Phase-I Dalki	NA	130.24	29.03.2018	26.03.2020	100%	94.06%	122.51	7.73	350.00 500.00	Final Bill in Process	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal
2	380701300400	200/AO/CE(Jal)/PE(G.Jal)/17-18 M/s Anuj Enterprises	M/O W/S Gangajal (Annual repairing of line of Gangajal Network from Master to Area UGR & Area to Zonal/Jal UGR) Noida	222038114010	M/s Anuj enterprises II-B,79,Nehru Nagar,Ghaziabad ,(U.P.)	NA	129.21	27.03.18	26.03.19	100%	100.00%	136.80	NIL	350.00 500.00	Work Completed	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal
3	380701400100	22/AO/CE(Jal)/PE(G.Jal)/18-19 M/s Sunil Garg & Co	80Cusec Gangajal (Annual repairing of GRP Water line network of Noida Area) Noida	222038115010	M/s Sunil Garg & Co 150,East Model Town Ghaziabad	NA	109.07	26.04.18	25.04.19	100%	100.00%	145.73	NIL	225.00 1000.00	Work Completed	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal
4	380701300400	104/AO/DGM(Jal)/SM(G.Jal)/2018-19 M/s Trimurti Construction	M/O W/S Gangajal ( Two year running operation of Zonal UGR in Sector-12, 19,15A,58,36,40,51 ,50A ,50B,50C ) Noida	222038114010	M/s Trimurti Construction HD-76, DuplexSector-135, Noida (U.P.)	NA	82.29	17.10.18	16.10.20	100%	95.83%	78.86	3.43	350.00 500.00	Final Bill in Process	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal
5	380701300400	45/AO/GM(Jal)/SM(G.Jal)/18-19 M/s H.N.B. Engineers Pvt Ltd	Strengthening of Water supply G.Jal( Supply & Fixing 100HP,75HP polder type submersible motor at different G.Jla UGR,s Sector-35,51,65,83 & 47) Noida	222038115010	M/s H.N.B. Engineers Pvt Ltd Block B-108,Sector-71 Noida (U.P.)	NA	80.55	05.09.18	04.09.19	100%	100.00%	80.55	NIL	350.00 500.00	Work Completed	Sh. Natthu Singh / Sh R.K. Joshi	30.06.21	Sector	Above Rs. 50.00 Lac	SM	G.Jal