

वर्क सर्किल-6

वित्तीय वर्ष 2021-2022 में विभिन्न सैक्टरों/ग्रामों में प्रगतिरत कार्यों का विवरण

दिनांक 29.06.2021 तक की अद्यतन स्थिति

क्रम सं०	कार्य का नाम	अनुबन्ध संख्या एवं दिनांक	संविदाकार का नाम	कार्य की अनुबन्धित लागत (रु लाख में)	कार्य की अनुबन्धित प्रारम्भ तिथि	कार्य की अनुबन्धित समापन तिथि	वर्तमान स्थिति		टिप्पणी
							भौतिक प्रगति(±)	वित्तीय प्रगति(±)	
Main Road									
1	C/o Underpass along M.P. road No. 3 at the junction No. 6 of sector-51, 52, 71 and 72, Noida.	C.B. No.- 05/G.M.-(K)/Sr.M.-WC-6/2019-20 Dt. 14/06/19	M/s ITD Cementation India Ltd.	5,258.16	14/Jun/19	12/Dec/20	92%	88%	कार्य प्रगतिरत है।
2	D/o Parthala Chowk (Construction of Flyover on Master Plan Road No. 3 at Parthala Chowk), Noida	M/s Shree Manglam Buildcon (I) Pvt. Ltd. C.B. No.-212/G.M./Sr.M.-WC-6/2020-21 Dt. 24/12/2020	M/s Shree Manglam Buildcon (I) Pvt. Ltd.	8,053.55	24/Dec/20	23/Jun/22	15%	6%	कार्य प्रगतिरत है।
3	Annual Maintenance of Roads (Filling pot holes and patch repair etc. on road of work circle-6 area from sector-72 to 122), Noida.	C.B.No.-250/C.G.M./Sr.M.-WC-6/2020-21 Dt. 04/03/21	M/s Modern Engineering Associates	63.02	4/Mar/21	3/Mar/22	10%	0%	कार्य प्रगतिरत है।
4	Annual Maintenance of Roads (Filling pot holes and patch repair etc. on road of work circle-6 area from sector-72 to 122), Noida.	C.B.No.-251/C.G.M./Sr.M.-WC-6/2020-21 Dt. 04/03/21	M/s Hariom Singh	63.02	4/Mar/21	3/Mar/22	10%	14%	कार्य प्रगतिरत है।
5	Annual Maintenance of Roads (Filling pot holes and patch repair etc. on road of work circle-6 area from sector-72 to 122), Noida.	C.B.No.-254/C.G.M./Sr.M.-WC-6/2020-21 Dt. 05/03/21	M/s S.K. Pachauri	63.02	5/Mar/21	4/Mar/22	10%	0%	कार्य प्रगतिरत है।
6	Annual Maintenance of Roads (Filling pot holes and patch repair etc. on road of work circle-6 area from sector-72 to 122), Noida.	C.B.No.-253/C.G.M./Sr.M.-WC-6/2020-21 Dt. 05/03/2021	M/s Ritesh Associates	63.02	5/Mar/21	4/Mar/22	10%	0%	कार्य प्रगतिरत है।
7	M/o Road (M/o Service Road, Central Verge, Drain Footpath in 45M wide road between sector-116 and 77), Noida	C.B.No.-167/G.M./Sr.M.-WC-6/2020-21 Dt. 12/10/2020	M/s Deepak Construction Co.	184.66	12/Oct/20	9/Apr/21	97%	94%	कार्य प्रगतिरत है।
8	Annual Maintenance of Drain in Area of Work Circle-6, Sector-72 to 122, Noida	C.B. No.-175/G.M./Sr.M.-WC-6/2020-21 Dt. 26/10/2020	M/s Manoj Kumar Chauhan	63.30	26/Oct/20	25/Oct/21	45%	27%	कार्य प्रगतिरत है।

	Sector-122								
19	D/o Sector-122 (Rising and Maintenance of drain wall towards road along 18M, 24M and 30M wide road), Noida	C.B.No.-04/C.G.M./S.M.-WC-6/2021-22 Dt. 12/04/2021	M/s Manoj Kumar Chauhan	65.64	12/Apr/21	9/Aug/21	12%		कार्य प्रगतिरत है।
20	D/o Sector-122 (P/L Interlocking paver blocks on road patris of A, B, C and D block in sector-122), Noida	C.B.No.-18/G.M/S.M.-WC-6/2021-22 Dt. 10/05/2021	M/s Neeraj Construction	130.72	10/May/21	5/Nov/21	5%		कार्य प्रगतिरत है।
	Village Sarfabad								
21	D/o village Sarfabad (M/o Peripheral road, drain from A Square Mall to Munshi in village Sarfabad), Noida	C.B. No.-07/C.G.M./S.M.-WC-6/2021-22 Dt. 22/04/2021	M/s Deepak Construction Co.	95.81	22/Apr/21	16/Jan/22	25%		कार्य प्रगतिरत है।
22	D/o Village Sarfabad (C/o Drain C.C. road and Fixing of Jaal near Red Temple Ranveer House to Chotte Lal House in Sarfabad), Noida	C.B. No.-35/G.M/S.M.-WC-6/2021-22 Dt. 09/06/2021	M/s D.S. Construction Co.	13.31	9/Jun/21	6/Sep/21	10%		कार्य प्रगतिरत है।
	Village Sorkha								
23	D/o Village Sorkha Jahidabad (C/o C.C. Pavement and Drain near Shiv Temple from Dharamveer House to Omveer House and Balmiki Gali in Village Sorkha), Noida	C.B. No.-39/G.M./Sr.M.-WC-6/2021-22 Dt. 16/06/2021	M/s N.S.G. Builders	61.74	16/Jun/21	13/Oct/21	10%		कार्य प्रगतिरत है।